

Task Details

About Report

Lorem Ipsum is simply dummy text of industry. Lorem Ipsum has been the in ever since the 1500s, when an unknow and scrambled it to make a type spec only five centuries, but also the leap in remaining essentially unchanged. It w with the release of Letraset sheets cor passages, and more recently with des Aldus PageMaker including versions o

Task Details

Project Name : 01 Nyati Prosperity

Task Name : New Phase

Total Records: 29 Records 1 to 29

Page 1 of 1



Task Details



Task (1)	Qty (2)	Unit (3)	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance
			Start (4)	Finish (5)	Start (6)	Finish (7)	Days (4-5)	Days (6-7)	Days (4-6)	Days (5-7)
NEW PHASE	0.0000	Dz 12nos)	11 Jan 2022	31 Aug 2022			232	0	0	0
Phase Broker Pro	325.0000	No Unit	11 Jan 2022	31 Aug 2022			232	0	0	0
Phase Advertisement ' MKT Pro ="	175.6529	No Unit	11 Jan 2022	31 Aug 2022	11 Jan 2022	30 Jul 2022	232	200	0	0
PHASE I	0.0000	Dz 12nos)	11 Jan 2022	31 Aug 2022			232	0	0	0
RCC WORK	0.0000	Dz 12nos)	11 Jan 2022	31 Aug 2022			232	0	0	0
RCC Work RCC Work Task - Pro	10.0000	Sq.ft	11 Jan 2022	31 Aug 2022	22 Sep 2021	30 Jul 2022	232	311	0	0
RCC Work Cover Block 20 mm	10000.0000	No.	10 Apr 2020				0	0	0	0
BRICK WORKS	0.0000	Dz 12nos)	11 Jan 2022	31 Aug 2022			232	0	0	0
Brick Works RCC Work Task - Pro	15.0000	Sq.ft	11 Jan 2022	31 Aug 2022	22 Sep 2021		232	0	0	0
ADMIN EXPENSES	0.0000	Dz 12nos)	11 Jan 2022	31 Aug 2022			232	0	0	0
Admin Expenses Advertisement	100.0000	No Unit	11 Jan 2022	31 Aug 2022	22 Sep 2021		232	0	0	0
Admin Expenses Printing	250.0000	No Unit	11 Jan 2022	31 Aug 2022	22 Sep 2021		232	0	0	0
Admin Expenses Stationery	150.0000	No Unit	11 Jan 2022	31 Aug 2022	22 Sep 2021		232	0	0	0

Task Details

Task (1)	Qty (2)	Unit (3)	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance
			Start (4)	Finish (5)	Start (6)	Finish (7)	Days (4-5)	Days (6-7)	Days (4-6)	Days (5-7)
Admin Expenses Telephone / Mobile Exp Pro	350.0000	No Unit	11 Jan 2022	31 Aug 2022	22 Sep 2021		232	0	0	0
OTHER MATERIAL	0.0000	Dz 12nos)	11 Jan 2022	31 Aug 2022			232	0	0	0
PHASE II	0.0000	Dz 12nos)	11 Jan 2022	31 Aug 2022			232	0	0	0
PHASE II	0.0000	Dz 12nos)	11 Jan 2022	31 Aug 2022			232	0	0	0
Phase II RCC Work - Pro	175.0000	Sq.ft	11 Jan 2022	31 Aug 2022	01 Jan 2019	01 Jan 2019	232	0	0	0
PHASE SALES - MKT	0.0000	Dz 12nos)	11 Jan 2022	31 Aug 2022			232	0	0	0
PHASE III - GRN	0.0000	Dz 12nos)	11 Jan 2022	31 Aug 2022			232	0	0	0
Phase III - GRN RCC Work - Pro	125.0000	Sq.ft	11 Jan 2022	31 Aug 2022	07 May 2000	07 May 2000	232	0	0	0
PHASE IV GRN	0.0000	Dz 12nos)	11 Jan 2022	31 Aug 2022			232	0	0	0
Phase IV GRN RCC Work Task - Pro	250.0000	Sq.ft	11 Jan 2022	31 Aug 2022	14 May 2000		232	0	0	0
PHASE - OTHER	0.0000	Dz 12nos)	11 Jan 2022	31 Aug 2022			232	0	0	0

Task Details



Task (1)	Qty (2)	Unit (3)	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance
			Start (4)	Finish (5)	Start (6)	Finish (7)	Days (4-5)	Days (6-7)	Days (4-6)	Days (5-7)
OTHER	0.0000	Dz 12nos)	11 Jan 2022	31 Aug 2022			232	0	0	0
Phase Buttering	10000.0000	Slab	11 Jan 2022	31 Aug 2022			232	0	0	0
Phase ATS	100000.0000	trs.	11 Jan 2022	31 Aug 2022	13 Oct 2021		232	0	0	0
Phase Cement	0.0000	Ton	10 Apr 2020				0	0	0	0
PHASE FINAL	0.0000	Dz 12nos)	10 Apr 2020				0	0	0	0